



Philippine Economic Zone Authority

RFQ No.	2019-11-00062
Date	20 November 2019

REQUEST FOR QUOTATION (Direct Contracting)

Name of Company : **TRENDS & TECHNOLOGIES INC.**
Address : **23rd Floor Trafalgar Plaza, 105 H.V. Dela Costa St., Salcedo Village
Makati City 1227 Philippines**

The Philippine Economic Zone Authority (PEZA), through its Bids and Awards Committee (BAC), intends to perform Direct Contracting in the procurement of **Relocation, Installation and Commissioning of Data Center Network Equipment (under warranty) with Trends & Technologies Inc.** The details of this Direct Contracting is indicated in the table below:

Name of Project	Relocation, Installation and Commissioning of Data Center Network Equipment
Description/Scope of Work	Annex "A"
Price Quotation Form	Annex "B"
Approved Budget for the Contract (ABC)	PhP7,870,000.00
Deadline of Submission	27 November 2019

Direct contracting for procurement of Relocation, Installation and Commissioning of Data Center Network Equipment (under warranty) will be undertaken in accordance with Sec. 50 of the 2016 Revised Implementing Rules and Regulations of the Republic Act No. 9184.

In this regard, existing provider is invited to submit signed quotation at PEZA Head Office, 5th Floor, PNOG Bldg. 5, BGC, Taguig City on or before the deadline of submission. Negotiation will be on **25 November 2019, 2PM** at PEZA Head Office.

Completion of the above project is within **150 calendar days** from the date of receipt of Notice to Proceed/Work Order/Contract.

A copy of current Mayor's/Business Permit, PhilGEPS Registration and Income/Business Tax Return is required to be submitted prior to award.

For any clarification, you may contact the BACSec at telephone nos. (02) 85513451 local 200.

TERESO O. PANGA
BAC, Chairman

Annex "A"

Project: Relocation, Installation and Commissioning of Data Center and Network Equipment (with warranty coverage)

Objective:

The project objective is to relocate the existing Server Racks UPS, and PACU from its current location to the new PEZA site. Relocation project works includes decommissioning, dismantling, hauling, delivery, positioning and installation, testing and commissioning, of the existing equipment on the new IT Server Room.

Scope of Work:

1.0 Decommissioning, Dismantling, Delivery, Hauling, Installation, Testing and Commissioning of two (2) units Existing 6KVA Rack mountable UPS

- 1.1 Conduct decommissioning procedures for the existing two (2) units 6KVA UPS including its External Battery.
- 1.2 Disconnection and dismantling of existing two (2) units 6KVA UPS and External Battery.
- 1.3 Delivery and hauling of UPS from the old office to the new PEZA site location (10F MIS Server Room).
- 1.4 Supply and installation of new wirings and breakers within the IT Server Room for the two (2) units 6KVA UPS.
- 1.5 Installation and mounting of existing two (2) units 6KVA UPS and External Battery on the designated rack space.
- 1.6 Connection and termination of the newly installed wirings on each input terminals of the 6KVA.
- 1.7 Conduct testing and commissioning of the existing two (2) units 6KVA UPS and External Battery.

2.0 Decommissioning, Dismantling, Delivery, Hauling, Installation, Testing and Commissioning of two (2) units Existing 3TR Precision Airconditioning Units

- 2.1 Conduct decommissioning procedures for the existing two (2) units 3TR Air-Cooled, Upflow, Precision Airconditioning Units.
- 2.2 Disconnection of existing mechanical pipings for the existing (2) units 3TR PACU, indoor and outdoor units.
- 2.3 Disconnection of existing electrical wirings of existing two (2) units 3TR PACU (indoor and outdoor units).
- 2.4 Dismantling the PACU indoor and outdoor units from its current positions.
- 2.5 Delivery and hauling of existing two (2) units 3TR PACU (indoor and outdoor) from the old PEZA office to the new office location (10F, MIS Server Room).
- 2.6 Supply of new PACU outdoor unit to accommodate the longer piping requirements of new site.
- 2.7 Complete supply and installation of mechanical pipings for refrigerant lines from Server Room (indoor unit) to Roofdeck (outdoor unit)
- 2.8 Complete supply and installation of mechanical pipings for humidifier and drain lines from Server room to tapping source.
- 2.9 Supply and installation of PACU (indoor and outdoor unit) electrical wirings, control wirings breakers, and ECB, complete with roughing-ins, hangers and supports.
- 2.10 Installation of PACU indoor and outdoor units, complete with accessories, platforms and supports.
- 2.11 Conduct testing and commissioning of newly installed two (2) units 3TR Air-cooled, Upflow, PACU.

3.0 Decommissioning, Dismantling, Delivery, Hauling, Installation, Testing and Commissioning of (2) 42U Server Racks

- 3.1 Conduct decommissioning procedures for (2) 42U Server Racks
- 3.2 Disconnection and dismantling of existing (2) 42U Server Racks, KVM, Rack Monitor, Keyboard, and PDU's
- 3.3 Delivery and hauling of (2) 42U Server Racks from the old office to the new PEZA site location (10F MIS Server Room).
- 3.4 Installation and mounting of existing (2) 42U Server Racks on the designated rack space.
- 3.5 Conduct testing and commissioning of the existing (2) 42U Server Racks.



Date : _____

Annex "B"
PRICE QUOTATION FORM
(Financial Bid)

DDG TERESO O. PANGA

Chairperson, Bids and Awards Committee
Philippine Economic Zone Authority (PEZA)
5Floor, PNOB Bldg.5, DOE-PNOB Complex, Energy Center
Rizal Drive, BGC, Taguig City

Thru: BAC Secretariat

Dear Sir:

After having carefully read and accepted the scope of work and conditions of the project/RFQ, hereunder is our quotation/s for the items as follows:

Project: Relocation, Installation and Commissioning of Data Center Network Equipment	
• UPS and Server Racks	
• Precision Air conditioners and condensers (upgraded)	
Offered Quotation: In words	PhP
* Price quotation should be inclusive of government tax/VAT	

Signature over Printed Name

Office Tel. No. / Mobile Telephone No.

Email address/es